

Project Status Report for Month Ending: February

Report Date: 28 February 17

Project Manager: David D. Hahn, P.E.

Project Name: Deerwood Park Boulevard Bridge

EPIC Project Number: 2016-0075

FAMIS Project Number: PW0814-02

Planning District: 3

Council District: 11

Active Design Project

Project Scope

Project scope is the design and construction of an additional two lane bridge and the roadway transitions necessary to improve traffic flow on Deerwood Park Blvd. Phase one construction is to include construction of the roadway transitions. Deerwood Park Blvd is currently a 4 lane roadway that narrows to two lanes over the Deerwood Park Boulevard bridge. This project will add an additional 2 lanes by widening the existing bridge or construction of a second bridge.

Key Milestones Table

Activity	Anticipated Start Date	Actual Start Date	Anticipated Completion Date	Actual Completion Date
Draft RFP for Professional Design Services, Submit to Risk Management and EBO for Review and Receive Comments.	Nov '16	Nov '16	Dec '16	Nov '16
Revise Grading Criteria and Obtain Procurement's Approval	Dec '16	Dec '16	Jan '17	Feb '17
Revise RFP and Submit to PSEC for Review and Approval to Advertise	Jan '17	Jan '17	Jan '17	Feb '17
Advertise RFP and Receive Consultant Proposals	Jan '17	Feb '17	Mar '17	
Proposal Grading, Preparation of Recommendation and PSEC Approval	Mar '17		Apr '17	
Design Negotiations, PSEC Approval	Apr '17		Jul '17	
Contract Execution	Jul '17		Aug '17	

Scheduled Progress

RFP was submitted to PSEC, Revised per PSEC comments and advertised. Addenda were issued in response to questions received.

Deviation Notes

Project is currently on schedule. Consultant Proposals are due 1 Mar.